



# JAMES HALL RENOVATION & ADDITION UNIVERSITY OF NEW HAMPSHIRE

PROGRESS SCHEDULE Sep 4, 2008

ID	% Complete	Task Name	Duration	Start	Finish	2007		2008		2009		2010		2011
						H2	H1	H2	H1	H2	H1	H2	H1	
0	12%	<b>James Hall (UNH)</b>	727 days	Mon 3/5/07	Fri 1/15/10		3/5							
1	100%		22 days	Wed 5/21/08	Fri 6/20/08				22 days					
8	0%		60 days	Fri 5/30/08	Fri 8/22/08				60 days					
9	100%	Schematic Design	75 days	Mon 3/5/07	Fri 6/15/07	3/5		Schematic Design						
17	100%	Design Development	229 days	Mon 6/18/07	Thu 5/1/08		6/18		Design Development					
24	100%	Construction Documents	71 days	Mon 1/28/08	Mon 5/5/08			1/28	Construction Documents					
30	100%	GMP - Bidding	38 days	Fri 5/2/08	Wed 6/25/08			5/2	GMP - Bidding					
35	100%	EARLY RELEASE SUBCONTRACTOR	42 days	Thu 5/29/08	Mon 7/28/08			5/29	EARLY RELEASE SUBCONTRACTOR					
41	100%	MAJOR SUBCONTRACT AWARD	24 days	Thu 6/26/08	Wed 7/30/08			6/26	MAJOR SUBCONTRACT AWARD					
49	14%	EARLY RELEASE SHOP SUBMITTALS	89 days	Thu 6/19/08	Fri 10/24/08			6/19	EARLY RELEASE SHOP SUBMITTALS					
73	14%	FABRICATION & Procurement	122 days	Fri 7/18/08	Fri 1/16/09			7/18	FABRICATION & Procurement					
99	50%	Key Owner Dates	24 days	Mon 7/28/08	Fri 8/29/08			7/28	Key Owner Dates					
106	2%	Construction	395 days	Mon 6/2/08	Tue 1/5/10			6/2	Construction					
107	100%	Mobilize Phase 1	37 days	Mon 6/9/08	Wed 7/30/08			6/9	Mobilize Phase 1					
111	100%	Verizon Scope	40 days	Mon 6/2/08	Mon 7/28/08			6/2	Verizon Scope					
121	66%	Demo of Existing Structure (Small Addition)	42 days	Fri 7/11/08	Tue 9/9/08			7/11	Demo of Existing Structure (Small Addition)					
130	0%	Site & Utilities	254 days	Fri 8/29/08	Tue 9/8/09			8/29	Site & Utilities					
131	0%	Electrical	253 days	Tue 9/2/08	Tue 9/8/09			253 days	Electrical					
142	0%	HVAC (Underground)	14 days	Tue 9/2/08	Fri 9/19/08			14 days	HVAC (Underground)					
144	0%	Existing building (Underground)	32 days	Fri 8/29/08	Wed 10/15/08			32 days	Existing building (Underground)					

MASTER SCHEDULE  
Progress schedule 9-4-2008

Task		Milestone		Rolled Up Critical Task		Split		Group By Summary	
Critical Task		Summary		Rolled Up Milestone		External Tasks		Deadline	
Progress		Rolled Up Task		Rolled Up Progress		Project Summary			



# JAMES HALL RENOVATION & ADDITION UNIVERSITY OF NEW HAMPSHIRE

## PROGRESS SCHEDULE Sep 4, 2008

ID	% Complete	Task Name	Duration	Start	Finish	2007		2008		2009		2010		2011
						H2	H1	H2	H1	H2	H1	H2	H1	H1
159	0%	New Building (underground)	11 days	Mon 11/3/08	Tue 11/18/08					11 days				
164	0%	Abatement (main building)	70 days	Tue 7/29/08	Wed 11/5/08					7/29				
173	0%	Existing Building	318 days	Thu 8/21/08	Thu 12/3/09					8/21				
174	0%	Ground Floor	269 days	Fri 9/5/08	Mon 10/5/09					269 days				
276	0%	Elevator	209 days	Thu 8/21/08	Thu 6/25/09					209 days				
294	0%	1st Floor	259 days	Tue 9/16/08	Wed 9/30/09					259 days				
377	0%	2nd Floor	247 days	Thu 9/25/08	Wed 9/23/09					247 days				
453	0%	3rd Floor	287 days	Mon 10/6/08	Thu 12/3/09					287 days				
531	0%	Attic	140 days	Tue 11/25/08	Fri 6/19/09					140 days				
561	0%	Final clean up (Phase II)	20 days	Fri 12/4/09	Tue 1/5/10								20 days	
562	0%	New addition	296 days	Thu 8/21/08	Thu 10/29/09					8/21				
563	0%	Structure & Foundation	109 days	Thu 8/21/08	Tue 2/3/09					8/21				
576	0%	Ground Floor	217 days	Wed 12/17/08	Thu 10/29/09					12/17				
614	0%	1st floor	211 days	Mon 12/29/08	Thu 10/29/09					12/29				
645	0%	2nd floor	192 days	Mon 1/5/09	Tue 10/6/09					1/5				
678	0%	3rd floor	202 days	Thu 1/8/09	Mon 10/26/09					1/8				
710	0%	Final cleaning (Phase I)	12 days	Fri 10/30/09	Tue 11/17/09								12 days	
711	0%	Envelope & Site improvement	237 days	Wed 10/15/08	Mon 9/28/09					10/15				
712	0%	New building Envelope	129 days	Fri 3/27/09	Mon 9/28/09								129 days	
728	0%	Existing Building (Envelope)	199 days	Wed 10/15/08	Tue 8/4/09					199 days				

MASTER SCHEDULE  
Progress schedule 9-4-2008

Task		Milestone		Rolled Up Critical Task		Split		Group By Summary	
Critical Task		Summary		Rolled Up Milestone		External Tasks		Deadline	
Progress		Rolled Up Task		Rolled Up Progress		Project Summary			



# JAMES HALL RENOVATION & ADDITION UNIVERSITY OF NEW HAMPSHIRE

## PROGRESS SCHEDULE Sep 4, 2008

ID	% Complete	Task Name	Duration	Start	Finish	2007		2008		2009		2010		2011
						H2	H1	H2	H1	H2	H1	H2	H1	H1
744	0%	<b>Final Inspections/Punchlist/Closeout</b>	<b>71 days</b>	<b>Mon 9/28/09</b>	<b>Wed 1/13/10</b>							9/28		<b>Final Inspections/Punchlist/Closeout</b>
759	0%	<b>LEED Documentation</b>	<b>22 days</b>	<b>Mon 12/14/09</b>	<b>Fri 1/15/10</b>							12/14		<b>LEED Documentation</b>
760	0%	Prepare LEED Submission	10 days	Mon 12/14/09	Tue 12/29/09							12/14		Prepare LEED Submission
761	0%	Preliminary USGBC LEED review	12 days	Wed 12/30/09	Fri 1/15/10							12/30		Preliminary USGBC LEED review
762	0%	Final LEED submission	10 days	Mon 1/4/10	Fri 1/15/10							1/4		Final LEED submission

MASTER SCHEDULE  
Progress schedule 9-4-2008

Task		Milestone		Rolloled Up Critical Task		Split		Group By Summary	
Critical Task		Summary		Rolloled Up Milestone		External Tasks		Deadline	
Progress		Rolloled Up Task		Rolloled Up Progress		Project Summary			